

NOTES FOR YOUR AT DOCK/SEA TRIAL
Choose the items applicable to your vessel.

	yes	no
Ensure all safety gear is onboard.		
Ensure fresh water tank has supply.		
Ensure the fuel level is sufficient.		
Plug the shore power cord in.		
Power up the hot water heater.		
Is there cold and hot water at the faucets?		
While running water look under the galley and head sinks for leaks.		
Does your VacuFlush head work as intended?		
Does your manual head that uses lake water work as intended?		
Add water to shower pan. Does the shower sump pump operate?		
Run the air system. Does it heat and cool?		
Are there propane or diesel appliances onboard? Have the owner or broker operate them.		
Did the engine start and run well?		
Shift, throttle good?		
Open the engine hatch; look with a flash light, any visible leaks?		
Check all the underwater ball valves for leaks.		
Ensure the engine runs at least an hour during your trip.		
Does all sail gear work as intended?		
Has your gasoline/diesel engine reached close to the maximum RPM?		
Do all electronics work as intended?		
Steering left right, operating smoothly?		
Power trim operable?		
Trim tabs operable?		
Generator start/run/supply 12-volt to receptacles		
Is all refrigeration operating as intended (cold/icemaker making ice)		

Have problems, talk to the seller or your boat broker.